



# Field Report




Grout void at top of tile, plaster to top of tile, match adjacent.



check alignment with urinal

fin wall missing


001



Supports for stone shelf missing under window. See detail 6/AC9.21.


Use cement bd. below bar counter

002



Check outlets against elevations on sheet A4.201, some are above counter. Check staff lounge and Dispensary 2nd floor

003



Return end of handrail 23" min. from end of tread, so that total length of the handrail from the end of tread is 23" min.

Provide rail from post to opposite wall at +27 inches for cane barrier.

004

Smith Architects

Field Report

Project: Sample Project D, Bldg. C

Project No. 88877

Date: 09/15/09

In. S.S.

## Field Report

### Smith Architects

Date: First Field Report dated 10.12.09

To: Ken Davenport  
Davenport Development  
123 Green Drive  
Pasadena, CA 90088

Project: Sample Project D

Project No.: 88877

#### Observations:

Item No.	Page	Status	Date	Comments	Photo No.
<b>Building C</b>					
1	Page 2	None	10/12/2009 15:27	check alignment with urinal	1
2	Page 2	None	10/12/2009 15:27	fin wall missing	1
3	Page 2	None	10/12/2009 15:27	Supports for stone shelf missing under window. See detail 6/AC9.21.	2
4	Page 2	None	10/12/2009 15:27	Use cement bd. below bar counter	2
5	Page 2	None	10/12/2009 15:27	Check outlets against elevations on sheet A4.201, some are above counter. Check staff lounge and Dispensary 2nd floor	3
6	Page 2	None	10/12/2009 15:26	Return end of handrail 23" min. from end of tread, so that total length of the handrail from the end of tread is 23" min.	4
7	Page 2	None	10/12/2009 15:27	Provide rail from post to opposite wall at +27 inches for cane barrier.	4
<b>Building E</b>					
8	Page 3	None	10/12/2009 15:27	Grout void at top of tile, plaster to top of tile, match adjacent.	5
9	Page 3	None	10/12/2009 15:27	Review consistency of staining	6
10	Page 3	None	10/12/2009 15:27	Provide backing at accessible toilets, staff accessible toilets, see architectural sheet A0.4.4 for elevations showing backing. Check framing at locations for recessed accessories.	7
<b>Other Items:</b>					
11		None	10/12/2009 15:03	Review cracks in plaster on exterior wall.	
12		None	10/12/2009 15:03	Remove construction debris in utility yard	
13		None	10/12/2009 15:03	At trellis beam / plaster wall intersection, caulk all around beam.	
14		None	10/12/2009 15:03	Sconce missing at exterior shower	

### Markups list

Page	Subject	Status	Date	Comments	Photo No.
001 (2)					
Page 2	Callout	None	10/21/2009 7:09:43 PM	check alignment with urinal	001
Page 2	Callout	None	10/21/2009 7:09:44 PM	fin wall missing	001
002 (2)					
Page 2	Callout	None	10/21/2009 7:09:44 PM	Supports for stone shelf missing under window. See detail 6/AC9.21.	002
Page 2	Callout	None	10/21/2009 7:09:45 PM	Use cement bd. below bar counter	002
003 (1)					
Page 2	Callout	None	10/21/2009 7:09:46 PM	Check outlets against elevations on sheet A4.201, some are above counter. Check staff lounge and Dispensary 2nd floor	003

Create a template and add it to the **Template** menu for reuse. Import images directly from your digital camera by going to **File / Create / From Scanner** or Camera, or by using the **Image** tool in Revu. Add notes with the **Callout** markup tool.

**Callout** notes appear in the **Markups list** under the **Comments** column (and also in the **Properties** tab). Go to **Summary** and export an **XML Summary**, which can be opened in Excel to create a log for Field Items.